



SERVICE INSTRUCTIONS

1-800-KEATING • keatingofchicago.com

ELECTRIC PASTA COOKERS DEALER INSTALLATION CHECK OUT & START UP

The following must be done before the warranty period begins.

This service is not covered by Keating's warranty.

Serial # _____	End User Name _____
Model # _____	Contact Name _____
Company Installed _____	Address _____
Install Date ____ / ____ / ____	City _____ State ____ Zip _____
	Phone _____ Fax _____

PLACEMENT

	Y	N
Is the unit under an exhaust?	_____	_____
Is the unit 6" from the walls?	_____	_____
Is the unit level?	_____	_____
Is the restraining device installed (for casters)?	_____	_____

UTILITIES

Have the voltage, phase, & amps been verified?	_____	_____
Did you check the breakers?	_____	_____
Is the water connected?	_____	_____
Are the drains in place?	_____	_____
Have the A & B boards been properly set?	_____	_____

START UP

Did you explain start-up procedure to the owner?	_____	_____
Did you check the thermostats? (left thermostat set at 212°F, right thermostat at 190°F)	_____	_____
Does the owner know how to calibrate?	_____	_____
Did you explain all the controls?	_____	_____
Did you set the timers?	_____	_____
Did you explain shut down?	_____	_____

MAINTENANCE

Does the owner know how to order supplies?	_____	_____
Does the owner know how to clean the sensors? (water & vinegar down tube at least once a day w/ sensor brush)	_____	_____
Does the owner know about periodic boil-out?	_____	_____
Does the owner know what salt does to pot? (voids pot warranty)	_____	_____

GENERAL

Has the warranty been explained?	_____	_____
Does the owner know who to call for service? (1-800-KEATING)	_____	_____
Does the owner have the operator's manual?	_____	_____



SERVICE INSTRUCTIONS

1-800-KEATING • keatingofchicago.com

GAS PASTA COOKERS DEALER INSTALLATION CHECK OUT & START UP

The following must be done before the warranty period begins.
This service is not covered by Keating's warranty.

Serial # _____	End User Name _____
Model # _____	Contact Name _____
Company Installed _____	Address _____
Install Date ____ / ____ / ____	City _____ State ____ Zip _____
	Phone _____ Fax _____

PLACEMENT

	Y	N
Is the unit under an exhaust?	_____	_____
Is the unit 6" from the walls?	_____	_____
Is the unit level?	_____	_____
Is the restraining device installed (for casters)?	_____	_____

UTILITIES

Has gas pressure been verified?	_____	_____
Did anyone check for gas leaks?	_____	_____
Has the electricity been hooked up?	_____	_____
Is the water connected?	_____	_____
Are the drains in place?	_____	_____
Have the A & B boards been properly set?	_____	_____

START UP

Was the unit boiled out?	_____	_____
Did you explain procedure to owner?	_____	_____
Did you check the thermostats? (left thermostat set at 212°F, right thermostat at 190°F)	_____	_____
Does the owner know how to calibrate?	_____	_____
Did you set the timers?	_____	_____
Did you explain all the controls?	_____	_____
Did you explain shut down?	_____	_____

MAINTENANCE

Does the owner know how to order supplies?	_____	_____
Does the owner know how to clean the sensors? (water & vinegar down tube at least once a day w/ sensor brush)	_____	_____
Does the owner know about periodic boil-out?	_____	_____
Does the owner know what salt does to pot? (voids pot warranty)	_____	_____

GENERAL

Has the warranty been explained?	_____	_____
Does the owner know who to call for service? (1-800-KEATING)	_____	_____
Does the owner have the operator's manual?	_____	_____