



SERVICE INSTRUCTIONS

1-800-KEATING • keatingofchicago.com

ELECTRIC FRYERS DEALER INSTALLATION CHECK OUT & START UP

The following must be done before the warranty period begins.
This service is not covered by Keating's warranty.

Serial # _____	End User Name _____
Model # _____	Contact Name _____
Company Installed _____	Address _____
Install Date ____ / ____ / ____	City _____ State ____ Zip _____
	Phone _____ Fax _____

PLACEMENT

	Y	N
Did an electrician install the fryer?	_____	_____
Is the unit level?	_____	_____
Has the restraining device been installed (casters)?	_____	_____

UTILITIES

Did you verify the voltage, amps, phase?	_____	_____
Did anyone check the breakers?	_____	_____

START UP

Did you boil out the fryers?	_____	_____
Did you explain the procedure to the owners?	_____	_____
Did you let the thermostat cycle 3 times before attempting to calibrate?	_____	_____
Does the owner have an accurate thermometer?	_____	_____
Did you explain low temp cooking?	_____	_____
Did you explain the controls on the fryers?	_____	_____
Did you explain shut down?	_____	_____

MAINTENANCE

Did you explain about supplies?	_____	_____
Does the owner know how to order supplies?	_____	_____
Did you explain cleaning and filtration?	_____	_____
Did you explain the need for regular maintenance?	_____	_____

GENERAL

Has the warranty been explained?	_____	_____
Does the owner know who to call for service? (1-800-KEATING)	_____	_____
Does the owner have the operator's manual?	_____	_____



SERVICE INSTRUCTIONS

1-800-KEATING • keatingofchicago.com

GAS FRYERS DEALER INSTALLATION CHECK OUT & START UP

The following must be done before the warranty period begins.
This service is not covered by Keating's warranty.

Serial # _____	End User Name _____
Model # _____	Contact Name _____
Company Installed _____	Address _____
Install Date ____ / ____ / ____	City _____ State ____ Zip _____
	Phone _____ Fax _____

PLACEMENT

	Y	N
Is the unit under an exhaust?	_____	_____
Is the unit 6" from the walls?	_____	_____
Is the unit level?	_____	_____
Has the restraining device been installed (for casters)?	_____	_____
Is flue deflector clipped on top back of flue?	_____	_____

UTILITIES

Has gas pressure been verified?	_____	_____
Did anyone check for gas leaks?	_____	_____
Has the electricity been hooked up?	_____	_____

START UP

Did you boil out the fryers?	_____	_____
Did you explain the procedure to the owner?	_____	_____
Did you let the thermostat cycle 3 times before attempting to calibrate?	_____	_____
Did you explain all of the controls on the fryer?	_____	_____
Does the owner have an accurate thermometer?	_____	_____
Did you explain low temperature cooking?	_____	_____
Did you explain shut down?	_____	_____

MAINTENANCE

Did you explain about supplies?	_____	_____
Does the owner know how to order supplies?	_____	_____
Did you explain cleaning and filtration?	_____	_____
Did you explain the need for regular maintenance?	_____	_____

GENERAL

Has the warranty been explained?	_____	_____
Does the owner know who to call for service? (1-800-KEATING)	_____	_____
Does the owner have the operator's manual?	_____	_____